
## HUB CITY SPRINKLERS

## INC

hubcitysprinkler@aol.com

931 SWEENEY DRIVE PO BOX 1159 HAGERSTOWN MD 21741-1159 301-797-5858 301-797-4724(FAX)



December 6, 2023

American Public University System #2208

393 North Lawrence Street Charles Town,WV 25414

Attn: Mr. Jason Smith

## **FIRE ALARM INSPECTION**

## **DEVICES TESTED:**

- 1) SMOKE DETECTORS (78) LOBBY - 4 1<sup>ST</sup> FLOOR − 18 2<sup>NO</sup> FLOOR − 50 3<sup>RO</sup> FLOOR − 4 STAGE - 2
- 2) HEAT DETECTORS (3) 1<sup>ST</sup> FLOOR – 1

3RD FLOOR - 2

- 2) PULL STATIONS TOTAL (20) LOBBY - 4 1<sup>ST</sup> FLOOR – 9 2<sup>ND</sup> FLOOR – 3
  - 2<sup>ND</sup> FLOOR 3 3<sup>RD</sup> FLOOR – 4
- 3) WATER FLOW 3
- 4) TAMPER SWITCHES (14)
- 5) MONITORING COMPANY SIGNALS

THE ELEVATORS RECALLED TO THE APPROPRIATE FLOOR WHEN PUT INTO ALARM.

THE EXHAUST FAN OPERATED AND THE OUTSIDE DOORS OPENED WHEN PUT INTO ALARM.

WHEN THE HEAT DETECTORS WERE TRIPPED, THE ELEVATOR SHUNT OPERATED.

ALL PULL STATIONS OPERATED PROPERLY.

ALL WATER FLOW SWITCHES OPERATED PROPERLY.

ALL TAMPER SWITCHES OPERATED PROPERLY.

INSPECTION PERFORMED BY: JULIE WEBB/KENNY MAY DATE OF INSPECTION: 11-17-2023