



RCP Shelters, Inc.

2100 SE Rays Way 772-288-3600
Stuart, FL 34994 info@rcpshelters.com

Bill of Materials

17-108 A-C

7/18/17

20' X 30' All Steel Gable Shelter, Pitch: 4:12

PROJECT INFO

James Hite Park
Kearneysville, WV

STEEL FINISH

Powder Coat

STEEL FINISH COLOR

Jet Black ET-9340

ROOFING COLOR

Evergreen

STRUCTURAL STEEL

QTY	DESCRIPTION	MARK	SIZE	LENGTH
2	Frame	F-1	10 x 4 x 3/16	17'-8 1/2"
1	Purlin	P-1	10 x 6 x 3/16	25'-7 3/16"
2	Purlin	P-2	10 x 6 x 1/4	25'-7 3/16"
2	Purlin	P-3	10 x 4 x 3/16	1'-8 7/16"
4	Purlin	P-4	10 x 4 x 3/16	1'-8 7/16"
4	Column	C-1	5 x 5 x 3/16	8'-0"
8	Coverplate	CPA-10	3 1/2" x 3 1/2"	-
4	Coverplate	CPA-4	4 1/2" x 4 1/2"	-
4	Coverplate	CPA-3	5 1/2" x 5 1/2"	-

HARDWARE

SEE HARDWARE LIST OR DRAWINGS

METAL ROOFING - MEGA-RIB

QTY	DESCRIPTION	MARK	REMARKS
20	24 Gauge Mega-Rib Panels		
4	Metal Deck End Cap	EC-1R/L	10'-7"
6	Metal Deck End Cap	EC-2	10'
3	Ridge Cap		10'-3"
2	Corner Cap	CC-13	
4	Corner Cap	CC-11	
4	Seam Cap	SC-1	
1	Ridge Support	RS-1	6'-0"
5	Ridge Support	RS-3	6'-0"
400	1/4-14 x 7/8" Lap Self Driller Screws		
300	#12-24 x 1 1/4" Self Driller Tek45 Screws		
7	Butyl Tape Sealant		
1	Touch-up Applicator Pen		
20	Outside Closure - Mega Rib - 36" Mega-Rib		